

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

RWS&S – Krishna District - CPWS Scheme to Saline effected Habitations in Movva, Pamarru and Pedaparupudi Mandals of Pamarru Constituency (Balance work) Phase-II with an estimated cost of Rs.1600.00 Lakhs – Post facto Extension of Agreement Time up to 31-03-2018 for a period of (365) with Liquidated Damages of Rs.3,58,053/- - Accorded - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPEMNT (RWS-I) DEPARTMENT

G.O.RT.No. 806

Dated: 22-06-2018
Read the following:

1. G.O.Rt.No.331, PR&RD (RWS-II) Dept., Dt: 28-02-2013.
2. From the Engineer-in-Chief, RWS&S Dept., Vijayawada, Lr.No. AEE1/DEE(P)/EOAT/Movva/ Krishna District/2018, dt:25.05.2018.

ORDER:

In the circumstances reported by the Engineer-in-Chief, Rural Water Supply & Sanitation Department, Vijayawada in his letter 2nd read above, Government after careful examination of the proposal, hereby accord post facto extension of agreement time up to 31.03.2018 for a period of (365) days with Liquidated Damages of Rs.3,58,053/- as delay was attributable to the Contractor in respect of the work “CPWS Scheme to Saline effected Habitations in Movva, Pamarru and Pedaparupudi Mandals of Pamarru Constituency (Balance work) Phase-II in Krishna District”.

2. The Engineer-in-Chief, Rural Water Supply & Sanitation Department, Vijayawada, Andhra Pradesh, shall take further necessary action accordingly in the matter.
3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B. RAMANJANEYULU,
SECRETARY TO GOVERNMENT.

To
The Engineer-in-Chief,
Rural Water Supply & Sanitation Department, Vijayawada.
The Superintendent Engineer, RWS&S, Krishna District.
Copy to:
PS to Minister (PR,RD & ITE&C)
PS to Secretary to Govt., (RWS).
Sf/SCs.

// FORWARDED : : BY ORDER //

SECTION OFFICER.